Project: Derby High School Athletic Field Renovations

Updated as of: 2018-08-16

Original Contract Sum:	$2,742,126.00

Turco Golf Inc, Suffern NY Date of contract 26/6/2018
KBA # 17015.00 City: COD 2018-02

ACCEPTED PRICING

NO	SUBJECT	contr. #	CO No.	Date Issued	Received	Answered	Associated documents / Notes	Status/Cost	Not Accepted Pricing	Quoted Pricing Cost	Pricing/cost
	VE item 1 (omit south wall)			26/6/2018	6/6/2018		Bid VE CO (incl in contract sum)	Signed			-$36,468.00
	VE item 2 (omit subbase)			26/6/2018			Bid VE CO (incl in contract sum)	Signed			-$74,448.00
1	Property Acquisition Sketch			4/9/2018			Property Acquisition sketch to City	approved			
2	Payden Soils - Site Work to raise grade 1.25ft.			7/17/2018		7/31/2018	SK-1 -revised grading plan, SK-2 Revised track details	not accepted by payden proj	$259,405.23		
3	Payden soils - Liner Install quote			7/17/2018		8/1/2018	Direction email 7/17/2018 Lanagan dwg	not accepted by payden proj	$184,944.82		
4	Payden Soils - Revised Alt 1 - HC access			7/17/2018		7/30/2018	SK-1 -revised grading plan, SK-2 Revised track details	not accepted by payden proj	$145,582.05		
5	Uncharted pipe at home bleacher			8/3/2018			SKC 1.1 & 1.2 drainage at bleacher	Quote		$109,816.66	
6	Revised Water service for Contractor Convienience			7/13/2018			SKL-3 Water Service Sketch	Price Pending			
7	RRFI #1			8/13/2018			Clarificaitons to SKC 1.1	no cost			
8	Rock at South End of track			8/7/2018				anticipated			
9	Delay Claim for Property Acquisition			8/15/2018			Turco Letter 8/15/2018	Quote		$55,764.60	
10	Drainage Wash-out at Library Parking			8/1/2018			Fixed by DPW	pending			
							TOTAL CHANGE COST		**$589,932.10**	**$165,581.26**	**$0.00**

Original Contract Sum	$2,742,126.00
Approved Changes	$0.00
Current Contract w/Approved changes	$2,742,126.00

Current contract w/approved, pending and anticpated changes

KAESTLE BOOS associates, inc